

ARCHITECTS ENGINEERS

110 ANGLERS ROAD UNIT 102 LEWES, DE 19958 PH: 302.628.1421 PH: 800.789.4462 lewes@gmbnet.com

> SALISBURY BALTIMORE SEAFORD LEWES OCEAN VIEW

www.gmbnet.com

1.

3.

JAMES H. WILLEY, J.R., P.E. CHARLES M. O'DONNELL, III, P.E. A. REGGIE MARINER, J.R., P.E. JAMES C. HOAGESON, P.E. STEPHEN L. MARSH, P.E. DAVID A. VANDERBEEK, P.E. ROLAND E. HOLLAND, P.E. JASON M. LYTLE, P.E. CHRIS B. DERBYSHIRE, P.E. MORGAN H. HELFRICH, AIA KATHERINE J. MCALLISTER, P.E. W. MARK GARDOCKY, P.E. ANDREW J. LYONS, J.R., P.E.

Peter A. Bozick, Jr., P.E. Judy A. Schwartz, P.E. W. Brice Foxwell, P.E.

JOHN E. BURNSWORTH, P.E. VINCENT A. LUCIANI, P.E. AUTUMN J. WILLIS CHRISTOPHER J. PFEIFER, P.E. BENJAMIN K. HEARN, P.E.

#### **PROGRESS MEETING NO. 1 Minutes**

Donovan Smith Mobile Home Park Sewer and Water Extension City of Lewes Board of Public Works Lewes, Delaware

## March 1, 2023, 10:00 a.m. GMB Project Nos. 170196/190117

CONTRACT AMOUNT: CONTRACT TIME: LIQUIDATED DAMAGES: NOTICE TO PROCEED: CONTRACT COMPLETION: DAYS USED: DAYS REMAINING: PERCENT TIME USED PERCENT COMPLETE: \$4,446,446.00 630 Calendar Days \$1,500 per calendar day February 16, 2023 November 7, 2024 13 617 2.1% 0%

- Schedule Contractor to submit a progress schedule in bar chart form and shall provide updates to the schedule at each monthly progress meeting.
  - a. Teal construction will provide a detailed schedule prior to the start of construction.

#### Work Completed Since Previous Meeting:

- The project agreement was signed and the notice to proceed was given on February 16, 2023.
- Shop drawings have been submitted and reviewed.

#### Work to be Completed in Next Month

- DelDOT Preconstruction Meeting
- Order Materials
- Mobilization

### 2. SRF Funding

- a. The first wage rate interviews will take place approximately 2 weeks after the start of on the ground construction. Dean Culver will perform the wage interviews.
- b. Once construction begins weekly certified payroll reports shall be submitted to GMB.

Equipment and Material Laydown Area – GMB walked through the site with Teal Construction and representatives from the Mobile Home Park owner. Teal confirmed that the provided laydown area should be adequate. The



representatives from the Mobile Home Park pointed out additional areas that could be used if needed.

- 4. Project Sign
  - a. GMB provided several locations for the project sign to DNREC. DNREC chose a spot next to Teller Wines due to the visibility of the location.
  - b. GMB will provide the sign details per the template described in the DNREC project conditions section of the specifications. A proof of the sign should be submitted for review and approval by DNREC and DHSS prior to ordering the sign.
- 5. DELDOT Items:
  - a. DELDOT Preconstruction Meeting DELDOT requires the contract to attend a specific DELDOT preconstruction meeting prior to any work being completed. GMB will setup meeting and attend.
  - b. Traffic Control Contractor shall be responsible for traffic control during the course of the project, and shall coordinate with the Owner, Engineer, and regulating authority as required. All traffic control flaggers are to be certified.
  - c. Access Vehicular access must be provided at all times to all residences and pedestrians who are not within the hard closure work area. Access for emergency vehicles and special needs residents must be maintained at all times. Contractor is to coordinate with delivery trucks for businesses located in the work area.
  - d. Maintenance of Traffic Proposed maintenance of traffic consists of lane closures with flaggers.
  - e. Compaction Testing To be performed where directed by GMB. DELDOT requires one test per lift per 100 LF of trench.
  - f. Donovan's Road temporary utility trench restoration DELDOT will allow "temporary trench restoration", however, the temporary restoration may remain in place for a maximum of 4 days. After 4 days, the specified trench repair (11" Type B graded aggregate, 5" Superpave "Type B" asphalt) must be installed.
- 6. The Contractor shall contact MISS UTILITY, the Lewes BPW, and Tony Garcia from Donovan Smith Mobile Home Park 48 hours in advance of any excavations.
- 7. Notification of Residents GMB will coordinate with Teal Construction and notify residents a minimum of one (1) week in advance of any work being performed on their homes.



- 8. Communication with Residents, media, etc. The Contractor is to direct all complaints, questions etc. to the GMB RPR.
  - a. Residents are encouraged to bring any issues up to the GMB RPR immediately.
- 9. Dewatering A permit is required for any construction dewatering. There is no separate pay item for construction dewatering.
  - a. No permit applications have been submitted for dewatering.
  - b. During the site walkthrough GMB and Teal discussed potential discharge locations for the dewatering system.
- 10. Requests for Information (RFI's) All RFI's to be submitted in writing to GMB, Attn: Josh Elliott.
- 11. Safety Safety is the sole responsibility of the Contractor; the Contractor shall abide by all local, federal and state safety regulations including OSHA. The Contractor shall be solely responsible for initiating, formulating, supervising, reviewing and overseeing all SAFETY precautions, practices, procedures, and programs that are, or should be provided in connection with the work. Contractor will take all necessary or proper precautions for the SAFETY of and will provide the necessary protection to prevent damage, injury or loss to the work, property and/or persons. The Contractor shall comply, within the prices bid and without extra cost to the Owner, with all safety regulations or determinations issued by an agency of the Federal Government, including OSHA and the State of Delaware.
- 12. Submittals
  - a. GMB has reviewed all received submittals except for the following:
    - i. Water Meter Valve Vault
  - b. GMB will provide Teal Construction with a list of submittals that are outstanding. Known outstanding submittals include the following:
    - i. Stormtech Units
    - ii. DelDOT Materials
  - c. Teal Construction will submit DeIDOT source supply directly to DeIDOT.
- 13. Survey/Stakeout Contractor is responsible for survey and layout/stakeout. Cut sheets are to be provided at least 24 hours in advance of installation.
- 14. Jobsite Conditions, resident complaints, etc. None to date.
- 15. Inspector Hours Used
  - i. Amount since last meeting 0 hours



Progress Meeting No.1 Minutes March 1, 2023 Page 4

- ii. Amount to date 0 hours
- iii. Amount remaining 3,500 hours
- 16. Weather Delays 0 since last meeting; 0 days total due to weather.
- 17. Trench Backfill The contractor is requested to maximize the reuse of excavated material as much as possible. An area has been provided for stockpiling material excavated from the trenching so that it can be utilized as backfill. GMB will assess the suitability of the excavated material for use as backfill.
- 18. Status of Contingency Items No contingency items have been used.
- 19. The Contractor shall be responsible for maintaining one (1) set of red-line record documents which are to be reviewed for consistency at each progress meeting and submitted to the Engineer at the project completion. Record drawings are to be provided by a professionally registered engineer or licensed surveyor.
  - a. GMB will provide 3 sets of construction plans to Teal Construction.
- 20. Change Orders No additional work shall be performed without authorization from the Owner. Any requests for time extensions must include adequate documentation.
- 21. Questions and Comments Open the meeting for all participants to ask questions or provide comment.
  - a. Keith Kooker stated that DNREC does not anticipate a groundbreaking ceremony.
  - b. Terry Saunders read a prepared letter at the end of the meeting. The letter has been attached to these minutes.

The NEXT PROGRESS MEETING is scheduled for April 5, 2023, at 10:00 a.m. in the City of Lewes Council Chambers.

Anyone taking exception to any of the above-listed items should notify this writer within ten (10) days of receipt.

Respectfully submitted,

Josh Elliott. P.E. **Project Manager** 

# SIGN-IN SHEET PROGRESS MEETING NO. 1

# DONOVAN SMITH MOBILE HOME PARK SEWER AND WATER EXTENSION LEWES, DELAWARE

# March 1, 2023 TIME: 10:00 A.M. GMB PROJECT NOs. 170196/190117

Name	Company	Email	Phone #
1. Бын Балготт	GMB	jelliotto - hal	443-359-1800
2.		jelliott@gmbnet.com	11-1-2-17
2. Alphintes O'Downell	GMB	adonnell Egubaet. com	4.0.430,7056
3. TONI BOWMAN	RES. DSMAC	TBG-RANDMAZ QUERIZON. DET	717-475-8523
4. Richard Donna	Houpfl DSMHE	Obxhottub@ aor.com	302-519-4591
5. Durnie Hoffman 6.	GMB	d Hoffmon Q gmb net, con	302-519-352)
6. DEAL CULVER	GMB	deulvere ambreticon	302-381-0282
7. JOHN ROBITANGE 8.	(.O.L.	JROBITAILLE & CI. LEWES. DE. US	302.645.7777 * 100
8. Jonathan Garcia	C.O:L	Vgaria@ci. Lenes. De. US	302 645 7777 136
9. POBEN DAVIER	TSPW	ROAVITS & LEWESBRUDE 6.01	302-645-6228
Sharph Sexton	BPW	ssexton & Lewesbowde.ga	302-645.6228
11. Margies Vayre Cerventes		waynebrisdable comcost, net	267-240-9207
12. Sofm Sound	DSHOA	deep dream & MSNICOM	202-422.2524
13 Hrvy Saund	AA AA	tjarrett 1 OW SN. 10m	702422-2586
14 Doy ledje	OE	der, . I volge & delamare.ga	302 741-8640
15. Keith Kook	DWREC	Keith. Kooker & delaware.go	, 302-739-9351
16. Johnny Stant	Teal Construction	Keith. Kooker & delaware.go istanta teal construction.com phillip ca Kdm der dopm ·co	302-270-7090
12. Phillip Cannon	KDM	phillip car Kdm der dopm	X 302-780872
/ ~		· co	an

February 28, 2023

To Mr. Derrick Carruthers

I just read your email to Mr. Calaman about your latest findings at Donovan Smith. Our community thanks you for your informed assessment and plan. We are pleased that Lewes City is working with DNREC and Donovan Smith Management, but what needs to be improved is communication with the community and the attendant transparency.

All the Donovan Smith residents are Lewes Citizens, customers of the Management Company, homeowners, taxpayers, and most importantly, Stakeholders. BPW seems to view us as stakeholders, but this does not apply to the Lewes City government, Department of Code Enforcement, DNREC, or KDM.

No one is interested in the leaseholder/community owner relations history since Ken Burnham bought our park in 1996. But one thing is clear communication and cooperation have been a low point. To this end, we suggest that DNREC, Lewes City, BPW, and KDM have structured written communications (e.g., the emails flying around about us) that include the HOA so that all parties can share correct and accurate information. DNREC could hold periodic community surveys to understand better how we live with chronic water and sewer versus getting reports from Tony Garcia, who talks to Jonathan Garcia (Business talking to Government).

The HOA can be instrumental in relaying to DNREC how well the current septic management works, especially in the evenings/ weekends when everyone is at home. We know how often the septic trucks come to the pump compared to what KDM reports on the Donovan Smith website. There is no need to repeat the past. We are all interested in the project's success and living a quality of life that other Lewes Citizens share. For example, Knowing the telephone number to call if there is a spill, suspect a spill, or report water problems would be helpful and a step forward.

Citizens of Donovan Smith await your response.

Samuel Saunders Terry Saunders MD Donovan Smith Manufactured Home Owners Association Officers