

WWTP Projects

Jeff Kerin Area Manager

SIMPLE GANTT CHART by Vertex42.com
<https://www.vertex42.com/ExcelTemplates/simple-gantt-chart.html>

TASK	ASSIGNED TO	PROGRESS	START	END
Chemical Containment Coating				
Get updated quote	Jeff Kerin	50%	5/21/25	5/21/25
Get approval of new qt BPW		0%	5/22/25	6/25/25
Schedule Coating	Jeff Kerin	0%	6/25/25	7/4/25
Work Completed	Cassidy	0%	9/14/25	9/19/25
Set up team	Olivia Wilson		5/23/25	5/25/25
Chemical Tank Replacement				
Get Quote for Tanks	Jeff Kerin	50%	5/24/25	5/28/25
Get approval of quote BPW		0%	5/28/25	6/25/25
Set up temporary syste	Jeff Kerin	0%	8/24/25	8/27/25
Delievery and removal	Design Plastics	0%	8/27/25	9/5/25
Install	Design Plastics	0%	9/8/25	9/12/25
Neo Water Trial				
Get Quote for Trial	Jeff Kerin	50%	5/21/25	6/4/25
Trail Approval	BPW	0%	6/5/25	6/25/25
Schdule Trial	Jeff Kerin	0%	6/26/25	8/25/25
Present results of trial	Jeff Kerin	0%	9/24/25	9/24/25
Pump Station #17				
Meeting GMB & Teal	Jeff Kerin, Ben Hearn	100%	4/21/25	4/21/25
Present Possible Optic	Jeff Kerin	0%	6/10/25	6/10/25
Await board decision		0%	6/11/25	9/9/25

Insert new rows ABOVE this one

Project start: **Wed, 5/21/2025**

Display week: **1**

