PUMP STATION 196				
Feb	-21	PS 196		
		METER	24 HOUR	
		READING	FLOW	
MON	1	23585990	0.405510	
TUE	2	23991500	0.373200	
WED	3	24364700	0.347240	
THUR	4	24711940	0.338470	
FRI	5	25050410	0.340300	
SAT	6	25390710	0.350800	
SUN	7	25741510	0.269690	
MON	8	26011200	0.132530	
TUE	9	26143730	0.343390	
WED	10	26487120	0.346580	
THUR	11	26833700	0.355370	
FRI	12	27189070	0.370920	
SAT	13	27559990	0.392570	
SUN	14	27952560	0.372680	
MON	15	28325240	0.384540	
TUE	16	28709780	0.403660	
WED	17	29113440	0.378420	
THUR	18	29491860	0.424150	
FRI	19	29916010	0.182060	
SAT	20	30098070	0.121360	
SUN	21	30219430	0.126320	
MON	22	30345750	0.135600	
TUE	23	30481350	0.285280	
WED	24	30766630	0.316290	
THUR	25	31082920	0.332420	
FRI	26	31415340	0.332020	
SAT	27	31747360	0.334260	
SUN	28	32081620	0.361650	
		32443270		
	1			
			* *****	
TOTAL			8.857280	
COUNT			28	
AVERAGE			0.316331	
MINIMUM			0.121360	
MAXIMUM			0.424150	



# LEWES BPW WWTP Biweekly InSight Report

## Date: 2/10/2021

From: Erin Horocholyn - Suez Water Technologies & Solutions To: Darrin Gordon, Austin Calaman, Inframark cc: Matt Stapleford - Suez Water Technologies & Solutions

### System Equipment

4 × ZW trains, each train consists of 4 - 500D cassettes, 120 modules x 370 sq. ft. per train (surface area 44,400 sq. ft. per train)

Replacement membranes installed Q1 2020 on trains UF3 and UF4

### Cleaning Strategy

Recovery cleaning - 2 NaOCI @ 2000 ppm dose/1000 ppm soak per year, 1 Citric acid @ 2000 ppm per year Maintenance cleaning - 1 NaOCI per week @ 200 ppm, 1 Citric acid per week @ 2000 ppm

### KPI Dashboard – Avg values through reporting period









Action Required Caution No Limits Normal



### **Plant Summary**

Overall trains UF2 and UF3 operated well, with good TMPs and permeabilities. UF4 is pulled for cleaning and is offline. UF1 has had fouled levels of permeability and TMPs since Feb 1 and shows new in-cycle fouling possibly indicating sludge build up in the fibers. This train may require a tank drain, inspection, and cleaning.

- Daily permeate production averaged 1.0 MGD. Flow peaked on Jan 31 at 1.2 MGD. Train UF4 was off during this report
- Flux BBP averages ranged from 9.92 10.66 gfd across trains. Flux was higher from Feb 1 4, during which TMPs rose and permeability was suppressed
- Average TMP BBP was good on trains UF2 and UF3, averaging 0.96, and 0.71 psi respectively. Train UF1 averaged 2.60 psi, up 67%. From Jan 27 Feb 1, UF1's TMP averaged 0.97 psi. From Feb 1 2, UF1 was in TMP control for about 24 hours. After Feb 4, UF1's flux had returned to normal, but TMP trends remained high and have climbed slowly over the following week, averaging 4.40 psi on Feb 9. There is also an appearance of a large gap between TMP before and after BP values, indicating new in-cycle fouling, which can indicate solids build-up. This train may also require a tank drain to inspect the modules for solids, and if present, manual cleaning of the modules and potentially the aerators' center and distribution channels. Periods of UF1 in TMP control are highlighted on the graph in shaded boxes



- TC permeability BBP was excellent on UF2 and UF3, averaging 14.07 and 19.42 gfd/psi respectively. Train UF4 averaged 12.32 gfd/psi before Feb 1, then 3.68 gfd/psi after, which is below the TCP threshold of ~4.0 gfd/psi indicating heavily fouled membranes in this train
- Permeate turbidity ABP averaged 0.05, 0.30, and 0.08 NTU on UF1, UF2, and UF3
- UF1, UF2, and UF3 had 2 hypo and 2 citric MCs, and UF4 had 1 hypo MC in this report

### Acronyms:

TC = temperature corrected, BBP = before backpulse, ABP = after backpulse, DBP = during backpulse, RC = recovery clean, MC = maintenance clean, TMP = trans membrane pressure

### TC Permeability Trends By Train

12

8

4

0

January 28

January 31











February 03



### **Bioreactor Dissolved Oxygen**



### **Permeate Turbidity Trend**



**Before BPTMP Trend** 





### **Before BP Flux Trend**





### **Daily Permeate Flow**

Average Daily permeate flow from 1/27/2021 to 2/9/2021 is 1.0M gal with a maximum daily flow of 1.2M gal.

### Asset Summary

KPI Parameters	Value/Change	UF1	UF2	UF3	UF4
FluxBeforeBP gfd	Value	9.92	10.66	10.19	
	Change	4.86 %	15.14 %	9.32 %	
FluxDuringBP gfd	Value	18.97	18.63	18.67	
	Change	0.59 %	0.73 %	0.73 %	
PermeateTurbidityAfterBP NTU	Value	0.05	0.30	0.08	
	Change	3.55 %	18.77 %	-32.34 %	
TCPermeabilityBeforeBP	Value	7.18	14.07	19.42	
gfd/psi	Change	-84.34 %	-1.84 %	-28.24 %	
TMPBeforeBP psi	Value	2.60	0.96	0.71	
	Change	66.69 %	22.38 %	34.98 %	
TotalPermeateFlowDaily gal	Value	332.24k	369.03k	346.67k	0.00
	Change	15.40 %	59.13 %	32.33 %	0.00 %

### **Plant Summary**

KPI Parameters	Value/Change	UF Plant
TotalPermeateFlowDaily gal	Value	1.05M
	Change	29.05 %

### Contract Expiry Date : 08/11/2021

For InSight technical assistance please email insight.src@suez.com or please call technical support at 1 866 271 5425 or 905 469 7723 and follow the prompts, if you require after hours assistance please contact the 24/7 Emergency number provided in your plant documentation. This email is a summary of issues identified during a manual review of InSight data from the time period above. This review is an analysis of data that is logged by InSight and identifies key plant performance issues determined from this data. This data review was not focused on minor data issues but on identifying possible existing and/or upcoming critical operational issues.

This review was prepared by SUEZ Water Technologies & Solutions solely to assist water treatment plant owners and/or operators in analyzing and optimizing plant performance and is not intended to be used or relied upon for regulatory compliance or any other purpose. The content of this review is based in whole or in part on operation data obtained from the plant using InSight software. SUEZ Water Technologies & Solutions makes no representations or warranties as to the accuracy of the plant data utilized in the preparation of this review. SUEZ Water Technologies & Solutions accepts no liability for consequences or actions taken in whole or in part by any person on the basis of this review or its contents



# LEWES BPW WWTP Biweekly InSight Report

## Date: 2/24/2021

From: Erin Horocholyn - Suez Water Technologies & Solutions To: Darrin Gordon, Austin Calaman, Inframark cc: Matt Stapleford - Suez Water Technologies & Solutions

### System Equipment

4 × ZW trains, each train consists of 4 - 500D cassettes, 120 modules x 370 sq. ft. per train (surface area 44,400 sq. ft. per train)

Replacement membranes installed Q1 2020 on trains UF3 and UF4

### Cleaning Strategy

16

12

8

4

0

10.89

UF1

Recovery cleaning - 2 NaOCI @ 2000 ppm dose/1000 ppm soak per year, 1 Citric acid @ 2000 ppm per year Maintenance cleaning - 1 NaOCI per week @ 200 ppm, 1 Citric acid per week @ 2000 ppm

11.21

UF3

### KPI Dashboard – Avg values through reporting period

FluxBeforeBP gfd

11.44

UF2









### **Plant Summary**

Overall trains UF2 and UF3 operated well, with good TMPs and permeabilities. UF4 is pulled for cleaning and is offline. UF1 has had fouled levels of permeability and TMPs since Feb 1 with in-cycle fouling possibly indicating sludge build up in the fibers. This train should be inspected for solids and may require cleaning.

- Daily permeate production averaged 1.2 MGD. Flow peaked on Feb 16 at 1.5 MGD. Train UF4 was off during this report
- Flux BBP averages ranged from 10.89 11.44 gfd across trains. Flux was higher and variable from Feb 14 23, during which TMPs rose and permeability was suppressed. UF1 especially had high TMPs during these days, hitting TMP control
- Average TMP BBP was good on trains UF2 and UF3, averaging 1.38 psi (up from 0.96 psi), and 1.00 psi (up from 0.71 psi) respectively. Train UF1 averaged 5.34 psi (up from 2.60 psi). From Feb 10 14, UF1's TMP averaged 4.23 psi. After Feb 14, UF1's TMP averaged 5.88 psi. There is also a large gap between TMP and TC permeability before and after BP values indicating in-cycle fouling, which can indicate solids build-up. This train should have its modules inspected for solids, and if present, will need manual cleaning of the modules and potentially the aerators' center and distribution channels. Periods of UF1 in TMP control are highlighted on the graph in shaded boxes



- TC permeability BBP was excellent on UF2 and UF3, averaging 10.95 and 14.97 gfd/psi respectively. <u>Train UF1 averaged 2.61 gfd/psi, 3.06 gfd/psi before Feb 14, then 2.29 gfd/psi after, which is below the</u> <u>TCP threshold of ~4.0 gfd/psi indicating heavily fouled membranes in this train</u>
- Permeate turbidity ABP averaged 0.05, 0.18, and 0.05 NTU on UF1, UF2, and UF3
- UF2 and UF3 had 2 hypo and 1 acid MCs. UF1 had 3 hypo and 2 acid MCs. UF4 had one 2-hour acid RC

### Acronyms:

TC = temperature corrected, BBP = before backpulse, ABP = after backpulse, DBP = during backpulse, RC = recovery clean, MC = maintenance clean, TMP = trans membrane pressure







### **Bioreactor Dissolved Oxygen**



### **Permeate Turbidity Trend**





### **Before BPTMP Trend**





#### Color by 1.5M Asset 34 % 1.4M 1.4M UF1 1.3M 1.3M 34 % 1.3M UF2 1.2M 1.2M 1.2M 33 % 36 % 35 % UF3 1.2M 1.2M 1.1M 33 % 33 % 1.1M 1.1M 35 % 1.1M OF4 33 % 1.1M 33 % 33 % 34 % 33 % 33 % 1.0M 33 % 35 % 34 % 800.0k 37 % 34 % 34 % 36 % 33 % 35 % 34 % 35 % 36 % 34 % 35 % 600.0k 32 % 400.0k 33 % 31 % 33 % 33 % 33 % 33 % 33 % 30 % 32 % 28 % 27 % 32 % 30 % 200.0k 0.0 10 11 12 13 14 15 16 17 18 19 20 21 22 23 Feb

### **Daily Permeate Flow**

Average Daily permeate flow from 2/10/2021 to 2/23/2021 is 1.2M gal with a maximum daily flow of 1.5M gal.

### Asset Summary

KPI Parameters	Value/Change	UF1	UF2	UF3	UF4
FluxBeforeBP gfd	Value	10.89	11.44	11.21	
	Change	8.87 %	6.80 %	9.07 %	
FluxDuringBP gfd	Value	18.87	18.59	18.63	
	Change	-0.53 %	-0.20 %	-0.24 %	
PermeateTurbidityAfterBP NTU	Value	0.05	0.18	0.05	
	Change	-9.71 %	-73.74 %	-52.39 %	
TCPermeabilityBeforeBP	Value	2.61	10.95	14.97	
gfd/psi	Change	-175.40 %	-28.54 %	-29.77 %	
TMPBeforeBP psi	Value	5.34	1.38	1.00	
	Change	51.30 %	30.69 %	29.04 %	
TotalPermeateFlowDaily gal	Value	383.88k	420.67k	410.61k	0.00
	Change	13.45 %	12.28 %	15.57 %	0.00 %

### **Plant Summary**

KPI Parameters	Value/Change	UF Plant
TotalPermeateFlowDaily gal	Value	1.21M
	Change	13.66 %

### Contract Expiry Date : 08/11/2021

For InSight technical assistance please email insight.src@suez.com or please call technical support at 1 866 271 5425 or 905 469 7723 and follow the prompts, if you require after hours assistance please contact the 24/7 Emergency number provided in your plant documentation. This email is a summary of issues identified during a manual review of InSight data from the time period above. This review is an analysis of data that is logged by InSight and identifies key plant performance issues determined from this data. This data review was not focused on minor data issues but on identifying possible existing and/or upcoming critical operational issues.

This review was prepared by SUEZ Water Technologies & Solutions solely to assist water treatment plant owners and/or operators in analyzing and optimizing plant performance and is not intended to be used or relied upon for regulatory compliance or any other purpose. The content of this review is based in whole or in part on operation data obtained from the plant using InSight software. SUEZ Water Technologies & Solutions makes no representations or warranties as to the accuracy of the plant data utilized in the preparation of this review. SUEZ Water Technologies & Solutions accepts no liability for consequences or actions taken in whole or in part by any person on the basis of this review or its contents



PS4,8 +County



PS1,2,5,6



PS3,11,12,13,14



PS16,17,17b,18



PS7.15,83,74



PS9,10,19,32