

LEWES BPW

Howard Seymour Water Reclamation Plant

Operation and Maintenance Report



June 2021

Executive Summary

	Green	Yellow	Red
Headworks			
Oxidation Ditch			
Filters			
Generator			
Weather			
Solids Handling			
NPDES Parameters			
Lift Stations			
Personnel			
Safety			
Compliance			

(New information in bold font)

- Headworks-A meeting with Inframark, BPW, Keystone and the vendor to discuss the
 Equalization Pump control panel replacement project is scheduled for 7-26-2021.
 Inframark requested a turnkey proposal for the rebuild of both the 2mm and 5mm
 screeners from Sherwood Logan. A representative from Sherwood Logan was onsite
 7-9-2021. Inframark has piped up a temporary solution utilizing a dewatering roll off
 container.
- Filters- UF Train 4 de-ragged and returned to service 3-8-2021. UF Train 1 de-ragged and returned to service 4-19-2021. De-ragging of UF Train 2 complete 5-28-2021. UF Train 3 de-ragged and returned to service 7-21-2021.
- Pump stations are being checked, evaluated and tested.
- Our Health and Safety advisor completed a plant wide audit. Audit items continue to be addressed as time allows. No critical issues exist currently.

Critical Issues

- Covid- Inframark is following CDC recommendations to ensure undisrupted service to the BPW and the Lewes community.
- Condition of headworks screening equipment is in critical need of repair to decrease excessive ragging of UF membranes.

Projects

Project	Status	Priority Level	Approval	Est. Complete Date
Rebuild band-screens	Waiting on quote from Sherwood Logan	High	BPW Project	QTR1 2022
Replace Lipactor with compactor	GMB made site visit to plant 5/5/2021	High	BPW Project	QTR1 2022
Replace EQ Pump Drives and Control Panel	Project meeting scheduled for 7-26-2021	High	BPW Project	QTR4 2021

Clean Membranes	All trains cleaned one time 2021	High	NA	ongoing
Pump Station Evaluation	We are developing a Pump Station asset list and evaluation	High	NA	2021

Operations

NPDES Permit Compliance

- Please review the following tables that summarize NPDES reporting criteria for June 2021. No violations will be reported for June. The DMR will be forwarded upon completion.
- The average daily influent flow for June was 0.873 MGD with a maximum daily flow of 1.140 MGD. Precipitation totaled 3.8 inches for June with a maximum daily total of 1.0 inches.

	Max	Sum
Precipitation (inches)	1.00	3.79


Influent	Limit	Average	Min	Max	Vio
Flow (MGD)		0.873	0.580	1.140	
BOD (mg/L)		315	315	315	
BOD Load (lbs)		1,605	1,605	1,605	
TSS (mg/L)		477	477	477	
TSS Load (lbs)		2,431	2,431	2,431	
Effluent					
Flow (MGD)		0.911	0.000	1.968	Ν
Dissolved Oxygen (mg/L)		4.33	2.46	7.54	Ν
pH (SU)	Min 6/ Max 9	7.31	6.89	7.52	N
Enterococcus (col/100ml)	Avg 10/ Max 104	<2	<1.0	35.8	Ν
BOD (mg/L)	Avg 15/ Max 23	<2.4	<2.4	<2.4	Ν
BOD Load (lbs)	Avg 188/ Max 288	<17	<13	<20	Ν
BOD Removal (%)		99.2	99.2	99.2	
TSS (mg/L)	Avg 15/ Max 23	<0.6	<0.5	<1.0	N
TSS Load (lbs)	Avg 188/ Max 288	<5	3	<7	Ν
TSS Removal (%)		100	100	100	
Total Nitrogen (mg/L)	Avg 8	3.52	3.52	3.52	Ν
Total Nitrogen Load (lbs)	Avg 100	14.51	14.51	14.51	Ν
Total Phosphorous (mg/L)	Avg 2	1.52	1.52	1.52	Ν
Total Phosphorous Load (lbs)	Avg 25	8.23	8.23	8.23	N
Process					
Bio #1 MLSS (mg/L)		10,202	8,610	12,000	
Bio #2 MLSS (mg/L)		10,056	7,990	12,010	
Train 1 MLSS (mg/L)		12,176	7,720	15,800	
Train 2 MLSS (mg/L)		11,410	7,740	13,540	

Train 3 MLSS (mg/L)	10,205	8,830	11,580	
Train 4 MLSS (mg/L)	10,590	8,540	12,940	
TSS Digester 1 (mg/L)	21,982	20,240	24,150	
TSS Digester 2 (mg/L)	23,534	22,930	24,200	


Sludge Operations and Disposal

Liquid Hauled	60,600	Gallons	DELCORA
Cake Hauled	62.5	Wet Tons	Sussex County


Trends Influent vs Precipitation Trend Previous 12 Months



Effluent Biological Contaminants Trend Previous 12 Months



Effluent Nutrient Trends Previous 12 Months



Maintenance, Repair and Activities

Pump Stations

6/4/2021	Troubleshoot PS4 Pump 1 clogged with rags both inside of check valve and also in
	suction line. Unclogged check valve.
6/11/2021	PS4 wet well cleaning and unclogging of suction line of Pump 1
6/18/2021	Station 19 cleaned. Replace 5 floats
6/30/2021	Pulled pumps at PS9, PS10, PS13, PS14

WWTP

6/1/2021	Replaced thermometers in 2 samplers and 1 lab refrigerators
	Replaced Post Anoxic Mixer with spare
	Performed pump test on all 4 Zenon Train RAS Pumps
6/3/2021	Replaced 2mm Screen MACI Pump and motor

	Influent EQ pump 3 VFD troubleshooting. Drive not functioning set up for bypass
2 /4/2024	control operation of pumps.
6-/4/2021	Function test PISTA grit system, flushed line and clean filters
	Cleaned DO probes in aeration basin
2/0/2004	Influent EQ pump 3 VFD troubleshooting
6/6/2021	Unclog 2mm screen temporary screenings pump and clean bar-screen 5 times
6/7/2021	Unclog 2mm screen temporary screenings pump and clean bar-screen
	Replaced temporary 2mm screen pump
_ / _ /	Started tank cleaning in preparation of UF Train 3 membrane cleaning
5/8/2021	K&Z started digester thickener membrane cleaning
. / . /	Cleaned dump pit screen
6/9/2021	Function test PISTA grit system flush line and clean filters
	Replaced belts on bio-train Blower 3
	Influent EQ pump 3 VFD replacement completed by Keystone
_ , , _ ,	Check 2mm screen temporary screenings pump and clean bar-screen
6/10/2021	Check 2mm screen temporary screenings pump and clean bar-screen
	Chemical cleaning of Digester Membranes
	Troubleshoot 2mm screen drive motor malfunction. Reset overload
5/11/2021	Unclog 2mm screen temporary screenings pump and clean bar-screen
5/12/2021	Unclog 2mm screen temporary screenings pump and clean bar-screen
	Power loss, reset pumps and mixers
	Cleaned out 2mm screenings basin
5/13/2021	Unclog 2mm screen temporary screenings pump and clean bar-screen 3 times
	including afterhours callout.
6/14/2021	Unclog 2mm screen temporary screenings pump and clean bar-screen
	Function test PISTA grit system flush line and clean filters
6/15/2021	SPCC inspection
	Function test PISTA grit system flush line and clean filters
	Dauphin electric on site to evaluate 2mm screen drive motor overload
	Setup temporary screening dumpster plumbing and pumps
	Dauphin electric on site removed overload from the offline 5mm screen and
2/4.0/0004	replaced to the failed 2mm screen controls
6/16/2021	Function test PISTA grit system flush line and clean filters
6/17/2021	Unclog 2mm screen temporary screenings pump and clean bar-screen
2/40/0004	Unclog grit screw settling tank and overflow of excess screening debris
6/18/2021	Clean out dump pit and replace screen
2/22/2224	Check 2mm screen temporary screenings pump and clean bar-screen
6/20/2021	Unclog 2mm screen temporary screenings pump and clean bar-screen reset
2/24/2224	breaker
6/21/2021	K&Z started UF Train 3 membrane cleaning
	Unclog 2mm screen temporary screenings pump and clean bar-screen
2/00/0004	Checked blower belts
5/22/2021	Unclog 2mm screen temporary screenings pump and clean bar-screen
	Replaced fuel filter on forklift
	Replaced blower belts on Bio-train blowers 1&2
	Conference with Suez regarding programing changes for optimization of
	membrane system
2/00/000:	Cleaned 2mm screen temporary screenings pump and clean bar-screen
6/23/2021	Unclog 2mm screen temporary screenings pump and clean bar-screen
2/04/022:	Unclog 2mm screen temporary screenings pump and clean bar-screen
5/24/2021	Unclog 2mm screen temporary screenings pump and clean bar-screen

6/25/2021	Unclog 2mm screen temporary screenings pump and clean bar-screen Replace hydraulic fitting on skid loader
6/26/2021	Unclog 2mm screen temporary screenings pump and clean bar-screen
6/27/2021	Unclog 2mm screen temporary screenings pump and clean bar-screen 3 times Function test PISTA grit system flush line and clean filters
6/28/2021	Unclog 2mm screen temporary screenings pump and clean bar-screen 3 times Function test PISTA grit system flush line and clean filters
0/00/0004	Inspection of skid loader and forklift
6/29/2021	Unclog 2mm screen temporary screenings pump and clean bar-screen
	Function test PISTA grit system flush line and clean filters Clean filter on Bio-train Blower 3
6/30/2021	Unclog 2mm screen temporary screenings pump and clean bar-screen
0/30/2021	Function test PISTA grit system flush line and clean filters Afterhours Alarm
	T direction toot i 10 171 girt dyotoin hadri ilio and dioan hitoro / ittornoard / italini
Callouts	G ,
Callouts 6/5/2021	UF Train 4 low level
6/5/2021	UF Train 4 low level
	UF Train 4 low level UF Train 4 low permeate flow
6/5/2021 6/7/2021	UF Train 4 low level
6/5/2021 6/7/2021 6/12/2021	UF Train 4 low level UF Train 4 low permeate flow 2 mm screener high level
6/5/2021 6/7/2021 6/12/2021 6/14/2021	UF Train 4 low level UF Train 4 low permeate flow 2 mm screener high level 2 mm screener high level
6/5/2021 6/7/2021 6/12/2021 6/14/2021 6/15/2021	UF Train 4 low level UF Train 4 low permeate flow 2 mm screener high level 2 mm screener high level 2 mm screener high level
6/5/2021 6/7/2021 6/12/2021 6/14/2021 6/15/2021 6/15/2021	UF Train 4 low level UF Train 4 low permeate flow 2 mm screener high level
6/5/2021 6/7/2021 6/12/2021 6/14/2021 6/15/2021 6/15/2021 6/17/2021	UF Train 4 low level UF Train 4 low permeate flow 2 mm screener high level 9 mm screener high level 1 mm screener high level 1 mm screener high level 2 mm screener high level
6/5/2021 6/7/2021 6/12/2021 6/14/2021 6/15/2021 6/15/2021 6/17/2021 6/19/2021 6/20/2021 6/21/2021	UF Train 4 low level UF Train 4 low permeate flow 2 mm screener high level PS2 high level PS19 high level Digester trouble Bio-train low level
6/5/2021 6/7/2021 6/12/2021 6/14/2021 6/15/2021 6/15/2021 6/17/2021 6/19/2021 6/20/2021	UF Train 4 low level UF Train 4 low permeate flow 2 mm screener high level PS2 high level PS19 high level Digester trouble

Maintenance Budget

Monthly Budget	June Expenses 2021	Contract Year to Date	Remaining Balance
\$7,500	\$ 31,600	\$ 132,113	\$ (42,113)

Maintenance Expenditures

Vendor	Description	Expense
AMAZON	Lab supplies for sieve test	124.41
AMAZON	Lovejoy coupling insert	11.99
BESTS ACE HDWE	Fittings for unclogging PS4	33.13
BESTS ACE HDWE	Lime	41.94
BESTS ACE HDWE	(2) 2-inch brass ball valves	119.98
CORE & MAIN	PS4 clogging repair	108.38
DWYER INSTRUMENTS, INC	MCP Jr Pump Controller	450.76
EASTERN LIFT TRUCK	Forklift repair	73.84

FISHER AUTO PARTS	Tools needed for 2 mm screen pump replacement	95.14
Freemire & Associates, Inc.	Station #25 serviced travel & labor	1,137.98
GRAINGER	Cam fitting	10.22
GRAINGER	Gas operated utility pump and fittings	2,189.02
GRAINGER	Level pressure transducer 5mm Screener	605.57
GRAINGER	Bulkhead and cam fittings for screening	156.80
	dewatering	
GRAINGER	Blower belts	2,147.81
GRAINGER	Sewer dye	125.77
HARBOR FREIGHT TOOLS	Containment for belt filter press	99.99
HARRY CASWELL INC	PS4 cleaning vac truck service	386.06
Hill's Electric Motor Service Inc	Rebuild PS4 pump 1 parts and labor	5,030.28
HITCHENS TIRE SERVICE	Skid loader tire repair	95.00
HOMEDEPOT.COM	PS4 repairs	579.00
K & Z Mechanical, Inc.	Replace overload 2mm Screener	1,630.00
K & Z Mechanical, Inc.	Service call from Richard to troubleshoot electrical motor failure 2mm Macer Acer	425.00
K & Z Mechanical, Inc.	Remove existing mixer motor, Replace and wire. Check rotation. Put mixer back on line.	475.00
K & Z Mechanical, Inc.	Digester membrane maintenance clean	3,515.00
LOWES	Supplies for temporary screening sock trial.	29.74
LOWES	Extension cord and plug end for digester pump	109.06
McGovern Environmental LLC	PS8 Vac truck pump and clean	4,500.00
STAPLES	Electronics dusters for influent VFD pump 3	37.99
THE HOME DEPOT	Supplies for temporary screening sock trial.	54.20
THE HOME DEPOT	Rodent control for the office	43.29
THE HOME DEPOT	Piping for digester return and temporary screening dewatering	332.94
THE HOME DEPOT	Sewage pump to pump 2mm screenings	438.96
THE HOME DEPOT	Supplies related to PS4 clog	87.13
THE HOME DEPOT	Materials for screening dumpster	195.32
THE HOME DEPOT	Materials for temporary screening trial	274.70
TRACTOR SUPPLY	Containment for belt filter press	89.99
United Rentals North America Inc	Dewatering dumpster rental June, drop off, liners, rental protection	2,277.38
USA BLUE BOOK	Chart recorder pen's	171.08
USA BLUE BOOK	(2) 2-inch pumps and 120 feet of 2-inch suction hose	1,715.12
USA BLUE BOOK	Thermometers for lab sample refrigerators, compliance	284.72
USA Bluebook	Lift Station Chart Paper	138.58
Xylem Dewatering Solutions, Inc.	·	

Health & Safety

Inframark Training and Presentations

- Cyber Security
- Machine Guarding
- PAUSE Refresher

Personnel

Name	Title	DE Certification
Jerry Shupe Jr.	Regional VP	NA
Michael Wolgemuth	Regional Manager	DE Class IV WW
Richard Plack	Project Manager	DE Class IV WW
Paul Gunderson	Lead Operator	DE Class IV WW
David Sylvester	Operator II	NA
Nick Karpin	Maintenance Technician II	NA
Loran George	PT Operator III	DE Class IV WW
Paul Smith	Operator II	DE Class II WW
Tom Callahan	Regional Safety Advisor	NA

Attachments

- June County Flow Totals
- Zenon InSight Report- 6-16-2021
- Zenon InSight Report- 6-30-2021
- Zenon InSight Report- 7-14-2021
- Pump Station Flow vs Rain Graphs
- May DMR